

EXTENSION OF TIME PROPOSAL

1	Name of work	Providing singage board and name boards in ward no 04
2	Amount of work portion	9 42 931.50
3	Estimated Cost	Rs.10.00
4	Name of Contractor	P Channakrishna
5	Agreement no	No : 45/2014-15, dt:08/01/2015
6	No and date under which work order issued	No : 45/2014-15, dt:08/01/2015
7	Time limit riginally fixed for completion	90 days
8	Date of application by the contractor for granting	30.07.2015
9	Date of receipt of application in the Sub Division office	30.07.2015
10	Extension granted if any	— NLL —
	I	
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	—
12	Work carried out during 1st extension	—

13	Work carries out during 2nd extension	—
14	Time now applied for	90 days
15	Date of recommending ime 2nd extension	—
16	Weather the original application of the contractor is enclosed	— Yes —
17	Balance of work remaining work	—
18	Probable time required for completion of remaining work	—
19	Cost work charged establishment charged on the work after the expiry original period	—
20	Weather notice as per clause of contract has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	EOT may be Approved w/o penalty
21	Remarks of the EE and the daily rate of penalty proposed	EOT may be Approved


Assistant Engineer


Executive Engineer
Yelahanka Division, Bangalore-64


Assistant Executive Engineer

EOT is granted to the extent
of 115 days without penalty.


Chief Engineer,
Yelahanka Zone, Bangalore-92


18.11.16